	\sim	_	\sim	
\mathbf{p}	(1	-		
PR	v	,_	v	

CLIENT : DMAT CONSULTANT :

ITEM DESCRIPTION: - TEST PROCEDURE FOR ELECTROMAGNETIC FLOWMETER

A. VISUAL CHECKS (PRIMARY)

L VIOUAL OTILOTO (I TAIMART)				
SL.NO	DESCRIPTION	YES	NO	
01	Check details stated on the name plates correspond to the approved data			
02	Check whether the Electromagnetic flow meter has been installed in accordance with the approved shop drawing and installation instructions			
03	Check the alignment and fixing the bolt and nuts with required torque value			
04				

B. OPERATIONAL TESTS

SL.NO	DESCRIPTION	YES	NO
01	Check the Analog signals (4-20mA) to the plc		
02	Check whether the HMI and SCADA is showing flow rate properly in accordance with pump running position		
03			

INSPECTION RESULTS/COMMENTS CERTIFICATION:

TEST CONDUCTED BY	APPROVED BY