### **PROJECT:**

CLIENT : DMAT

CONSULTANT :

## **ITEM DESCRIPTION: - TEST PROCEDURE FOR EARTHING**

# A. VISUAL CHECKS (PRIMARY)

SL.NO	DESCRIPTION YES	NO
01	MCC Building - Pit 1	
02	MCC Building - Pit 2	
03	Instrumentation Pit - 1	
04	Instrumentation Pit - 2	
05		

# B. OPERATIONAL TESTS

SL.NO	DESCRIPTION	YES	NO
01	Check the Copper rod length & dia as per submittal		
02	Check the resistance each earthing pits		
03	Check whether all the copper rods are connected with earthing cables by using earthing clamps		

#### **INSPECTION RESULTS/COMMENTS**

## **CERTIFICATION:**

TEST CONDUCTED BY	APPROVED BY