Appendix 1 1. DMAT

Form No:

Commercial precast concrete yard check list:					
Precast concrete yard name:		Location):	7	Inspection date:
SI	Requirement	Compliance			Comments
No.		Yes	No	N/A	(Obtain details where applicable)
2.	Water curing method shall be satisfactory to the int. code of practice. (please specify)			N	
3.	Water supply shall be facilitated with proper storage capacity and as,	- (
	Ground level tank capacity: minimum 4000 USG				
	Over head tank capacity: minimum 2000 USG				
	Overhead tank height: minimum 6m.				
D	Bar bending, Caging Area				
1.	The area shall be provided with a suitable roof designed so as to accommodate the lifting and the transportation equipment.				
2.	The area shall have a raised floor for storage of rebars.				
3.	Bar bending, cutting machines and all relevant tools shall be available.				