## Appendix 1 1. DMAT

Form No:

Commercial precast concrete yard check list:					
Precast concrete yard name:			):	7	Inspection date:
SI	Requirement	Compliance			Comments
No.		Yes	No	N/A	(Obtain details where applicable)
3.	Relevant sampling and testing facilities shall be provided.			K	
4.	Placement of cubes in the curing tanks shall be as per the International Code of practice. Provide details.	- (			
5.	Qualified QC-technician shall be available for sampling and testing.				
6.	All measuring and testing instruments shall be calibrated.				
7.	Written sampling and testing procedures shall be available.				
G	Storage Area				
1.	Storage areas shall be clean, well drained and stabilized.				
2.	Storage for paints, chemicals, rubber, sealants, etc. shall be air-conditioned, and stored as per manufacturer recommendations.				