Appendix 1 1. DMAT

Form No:

Commercial precast concrete yard check list:					
Precast concrete yard name:		Location:		7	Inspection date:
SI	Requirement		Compliance		Comments
No.	Nequilement	Yes	No	N/A	(Obtain details where applicable)
15.	Water used for curing and cleaning shall be incompliance with the relevant standards. Provide details.		-(34	
В	Casting Area				
1.	Cast units identification numbering system shall be maintained				
2.	Handling, placing and stacking of post-cured units shall be in accordance with the int. code of practice. (Please Specify)				
3.	Office facilities shall be provided for Engineer's representatives.				
4.	Safety regulatory sign boards shall be available				
5.	Yard shall be clean from debris and dust				
С	Curing Area				
1.	The area shall be facilitated with effective water sprinklers and covering hessians, polythene sheets etc.				