2. DMAT Form No.: **Site Precast Concrete Yard Check List:** ADSS Contract No. Location: **Inspection Date:** Contractor: SI. Compliance Comments Requirement N/A No. Yes NO (Obtain details where applicable) The yard shall be of sufficient area and shall have 1. sufficient protection against wind-blown sand, dust. The yard shall be equipped with coating manufacture's recommended equipment. And shall be 2. provided with facilities of wire brush, stone abrasion tools, compressed air, pressure water jetting, etc. 3. Calibrated testing equipment shall be made available for the following, Hygrometer Surface moisture and contact temperature meters Coating thickness (DFT and WFT) measuring tools Pull – off Tester Applicators shall be trained and certified at least by 4. the approved coating manufacturer. Provide certificates. Experienced and qualified personnel shall supervise 5. the coating work. QC - Records shall be maintaineds. Provide details. 6. F Laboratory