2. DMAT  Form No. :  Site Precast Concrete Yard Check List:						
Contractor: ADSS Contract No.			Location:			Inspection Date:
SI.			Compliance			Comments
No.	Requirement		Yes	NO	N/A	(Obtain details where applicable)
11.	Suitable pumps, conveyer buckets, chutes, hoppers and platforms shall be properly prepared to the satisfactory in-time and easy casting of concrete.					
12.	The yard shall be equipped with sufficient number of poker vibrators, mould mounted vibrators, vibrating table and sufficient additional working pokers as spare.				),	
В	Casting Area					
1.	Cast units identification maintained	n numbering system shall be				
2.	Handling, placing and stacking post-cured units shall be in adequate with the methods approved.					
3.	Safety regulatory sign boards shall be available					
4.	Yard should be clean from debris and dust					
С	Curing Area					
1.	Sweet water (e.g. Al supplied for curing reinforcement.	DWEA) shall be adequately , cleaning and cooling				