

**Appendix 1****1. DMAT**

Form No:

**Commercial precast concrete yard check list:**

<b>Precast concrete yard name:</b>		<b>Location:</b>			<b>Inspection date:</b>
<b>SI No.</b>	<b>Requirement</b>	<b>Compliance</b>			<b>Comments ( Obtain details where applicable )</b>
		<b>Yes</b>	<b>No</b>	<b>N/A</b>	
<b>A</b>	<b>GENERAL</b>				
1.	General Layout of Pre-Cast Area to Scale				
2.	The area of the yard shall be of sufficient size to accommodate the following facilities, <ul style="list-style-type: none"> <li>• Rebar fabrication</li> <li>• Casting area</li> <li>• Curing area</li> <li>• Storage area</li> <li>• Coating area</li> <li>• Laboratory area</li> <li>• Office for the Engineer's representative</li> </ul>				
3.	The yard boundary wall shall be min. 2.5m high for protection from wind-blown sand.				
4.	Contract specifications shall be available for casting units and shall comply with.				
5.	Approved shop-drawings of related ADSS Contract's shall be available.				
6.	Form-works shall be clean, stable, water-tight and true to required dimension				