### **PROJECT:**

CLIENT : DMAT

CONSULTANT :

## ITEM DESCRIPTION: - TEST PROCEDURE FOR STREET LIGHTING

## A. VISUAL CHECKS (PRIMARY)

SL.NO	DESCRIPTION	YES	ОИ
01	Check the light poles and the lighting lamps are as per approved material submittals		
02	Check whether the all light fitting has been installed in accordance with the approved shop drawing and installation instructions		
03	Check the cable wiring are as per the approved schedule and the lugs are inserted in the respective breakers		
04	Check the operation of the breakers are working properly for ON and OFF position		
05	Check whether the pole foundation bolts are fixed and tightened as per required torque value		

# B. OPERATIONAL TESTS

SL.NO	DESCRIPTION	YES	NO
01	Necessary insulation resistance, continuity and the polarity tests has to be done		
02	Check whether the illumination of lights are ok		
03	Check the circuit wiring are as per the schedule		

### **INSPECTION RESULTS/COMMENTS**

### **CERTIFICATION:**

TEST CONDUCTED BY	APPROVED BY