

PROJECT:**CLIENT : DMAT****CONSULTANT :****ITEM DESCRIPTION: - TEST PROCEDURE FOR NON-RETURN VALVE****A. VISUAL CHECKS (PRIMARY)**

SL.NO	DESCRIPTION	YES	NO
01	Check details stated on the name plates correspond to the data provided.		
02	Check whether the Non Return valves have been installed in accordance with the dimension table and installation instructions, and as per approved shop drawing.		
03	Check any touch up paint required		
04	Check the Non Return Valve bolt & Nuts fixing are tightened with required torque		

B. OPERATIONAL TESTS

SL.NO	DESCRIPTION	YES	NO
01	Open and Close of the NRV is checked by the operation of the pump and the proximity switches		
02	Check the signals of proximity switches and ensure its display in the HMI		
03	Check the leakages		

INSPECTION RESULTS/COMMENTS**CERTIFICATION:**

TEST CONDUCTED BY	APPROVED BY