2. DMAT Form No.: **Site Precast Concrete Yard Check List:** ADSS Contract No. Location: **Inspection Date:** Contractor: SI. Compliance Comments Requirement N/A No. Yes NO (Obtain details where applicable) Curing water temperature shall be maintained at 22 1. +/- 2°C. 2. Minimum sampling facilities like green concrete sampling cube preparation slump and temp. Check and wet density checks, etc., shall be provided. 3. All measuring and testing instruments shall be calibrated. Qualified QC-technician shall be available for 4. sampling and testing. Written sampling and testing procedures shall be available. G **Storage Area** 1. Are storage areas shall be clean and well drained. Storage for paints, chemicals, rubber, sealants, etc. 2. shall be air-conditioned, and stored as per manufacturer recommendations. UV sensitive products such as PVC-U, GRP shall be 3. stored under shaded and ventilated area.