Appendix 1 1. DMAT

Form No:

Commercial precast concrete yard check list:					
Precast concrete yard name:		Location:		7	Inspection date:
SI	Requirement		Compliance		Comments
No.	Requirement	Yes	No	N/A	(Obtain details where applicable)
6.	Method statements and procedures for the following shall be available at the yard. Mould preparation Rebar fabrication Casting Demoulding Handling Curing Repairing Coating Storage of materials and UV sensitive products Transportation		5	3	
7.	 QC Records of following shall be available. Casting and sampling records. Curing of concrete units. Repairs Testing of cubes. Coating 				
8.	Current international standards and technical leaf-lets of chemicals, sealants, membranes, etc., shall be made available and accessible.				