

Estidama site inspection

IDP-R3: Basic Commissioning

- ☐ Check that a commissioning agent is appointed and that the commissioning tasks are being carried out in compliance with the commissioning plan

NS-R2: Natural Systems Protections

- ☐ Confirm that features of ecological value have been preserved or protected.

LBi-R2: Smoking Control

- ☐ Check that residential properties have been adequately sealed and their apertures towards common areas weather-stripped.

LBi-R3: Legionella Prevention

- ☐ Check that the legionella plan is in place and that tests have been carried out during commissioning.

PW-R1: Minimum Interior Water Use Reduction

- ☐ Check that the flow rates of water fixtures match those of the installed fixtures.

PW-R2: Exterior Water Monitoring

- ☐ Check that the required external water meters are installed and that they operate correctly.

RE-R1: Minimum Energy Performance

- ☐ Check that the manufacturer's details of lighting, heating, cooling, heat rejection, pumps, fans, service water heating, and other plant equipment matches that of the design specifications.

RE-R2: Energy Monitoring & Reporting

- ☐ Confirm that the required energy sub-meters are installed and they operate correctly.

RE-R3: Ozone Impacts of Refrigerants & Fire Suppression Systems

- ☐ Confirm manufacturers data for all proposed refrigerant systems, showing ODP of each refrigerant is zero.