## Appendix 1 1. DMAT

Form No:

Commercial precast concrete yard check list:							
Precast concrete yard name:		Location:		A	Inspection date:		
SI	Requirement		Compliance			Comments	
No.	Nequirement	Yes	No	N/A	(Ob	tain details where applicable )	
3.	Calibrated testing equipment shall be made available for the following,  Humidity and ambient temperature measurement  Surface moisture and contact temperature measurement  Coating thickness (WFT and DFT) measurement  Pull – off test  Holiday test		5	34			
4.	Applicators shall be trained and certified at least by the approved coating manufacturer. Provide certificates.						
5.	QC - Records shall be maintained. Provide details.						
F	Laboratory						
1.	Relevant International Standards for sampling and testing shall be available.						
2.	Curing water temperature shall be maintained at 22 +/- 2°C.						